

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Korey Clement**

Submission Date: **10/18/24**

Time Period Covered: **10/18/24-11/1/24**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/18/24-11/1/24	4200 Thalia St	Restoration	Poured last week; Sidewalks remain – C&M
10/18/24-11/1/24	1700 S Salcedo	Restoration	Form crew forming sidewalks and driveways; followed by pouring – C&M
10/18/24-11/1/24	1400 S Gayoso	Restoration	Tie into intersection, pour handicap ramps; Tentatively scheduled for next week – C&M
10/18/24-11/1/24	4500 Eve St	Restoration	Site laid out and proceed with saw cutting/removal next week – C&M

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

BLD TRACKING: 95% COMPLETE