

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Korey Clement**

Submission Date: **12/20/24**

Time Period Covered: **12/20/24-1/3/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/20/24-12/27/24	4300 General Pershing	Restoration	Asphalt, Site cleanup – C&M
12/20/24-12/27/24	1800 S Salcedo	Restoration	Tie in (asphalt), Site cleanup – C&M
12/20/24-12/27/24	4500 Eve St	Restoration	Asphalt, Site cleanup – C&M
12/20/24-12/27/24	4500 Euphrosine	CCTV to determine if leaks have been fixed in the area, also scope of PR	On-Going (segment holding 12' of water as of 11/15/24) - BLD

MH rehab on-going

Expected to complete restoration and MH rehab by 12/27/24

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **Unable to CCTV 4500 Euphrosine due to surcharge water conditions (Pipe holding 10'+ of water) - TBD**
- **1 Repair remaining on added work Jeanette St (+CIPP, Restoration) - Early January**