

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Korey Clement**

Submission Date: **12/6/24/24**

Time Period Covered: **12/6/24-12/20/24**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/6/24-12/20/24	1700 S Salcedo	Restoration	Site cleanup – C&M
12/6/24-12/20/24	4500 Eve St	Restoration	Site cleanup – C&M
12/6/24-12/20/24	4500 Euphrosine	CCTV to determine if leaks have been fixed in the area, also scope of PR	On-Going (segment holding 12' of water as of 11/15/24) - BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 97% COMPLETE

Unable to CCTV 4500 Euphrosine due to surcharge water conditions (Pipe holding 10'+ of water)