

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Korey Clement**

Submission Date: **2/14/25**

Time Period Covered: **2/14/25-2/28/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/14/25-2/28/25	4500 Euphrosine	PR Completed – SWBNO reviewing site conditions for the best path forward	Effort TBD - BLD
2/14/25-2/28/25	Jeanette St (ADDED WORK)	CIPP	Unable to post recently due to conflicting contractor in the area - BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **4500 Euphrosine – Temporarily on hold**
- **Jeanette St Post Repair CCTV + CIPP**