

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Nicholas Dupaquier**

Submission Date: **3/10/25**

Time Period Covered: **3/10/25-3/21/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/10/25-3/21/25	4500 Euphrosine	PR Completed – Plan to mobilize and CIPP ML 3/17/25	Scheduled to complete 3/17/25 - BLD
3/10/25-3/21/25	Jeanette St (ADDED WORK)	CIPP	Unable to post recently due to conflicting contractor in the area - BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK

- **4500 Euphrosine – Plan to CCTV and CIPP 3/17/25**
- **Jeanette St Post Repair CCTV + CIPP – Unable to CCTV post repair due to contractor conflicts this week**