

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: **#30252, Carrollton Basin No. 11**

Submitted By: **Nicholas Dupaquier**

Submission Date: **4/4/25**

Time Period Covered: **4/4/25-4/18/25**

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/4/25-4/18/25	4500 Euphrosine	Dig to reinstate service at 75'	Plan to mobilize 4/14/25 - BLD
4/4/25-4/18/25	Jeanette St (ADDED WORK)	CCTV Post CIPP	Lining complete 3/20/25 - BLD

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE