

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30252, Carrollton Basin No. 11

Submitted By: Nicholas Dupaquier

Submission Date: 7/3/25

Time Period Covered: 7/3/25-7/18/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
7/3/25-7/18/25	4500 Euphrosine	Restoration	Grading/ forming week of 7/7/25– C&M
7/3/25-7/18/25	Jeanette St (ADDED WORK)	Restoration	Site cleanup – C&M

MH rehab on-going

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE