

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 1/10/25

Time Period Covered: 1/10/25-1/24/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/10/25-1/24/25	4600 Erato	Restoration	Site Cleanup – C&M
1/10/25-1/24/25	7200 Olive	Restoration	Site Cleanup – C&M

MH rehab on-going – Finish MH lining work in next 2 weeks (1/10/25-1/24/25)

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

All original contract sewer work has been completed

Anticipated to complete all original contract work by 1/15/25

REMAINING WORK (ADDED TO CONTRACT):

- **2500 Hamilton (RR) – Pending Resolution of Water Leak – TBD**
 - Submitted proposal to address water leak to Stantec – Path forward pending