

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 1/3/25

Time Period Covered: 1/3/25-1/17/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/3/25-1/17/25	4600 Erato	Restoration	Site Cleanup – C&M
1/3/25-1/17/25	7200 Olive	Restoration	Sidewalks, Site Cleanup – C&M

**MH rehab on-going**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

All original contract sewer work has been completed

Anticipated to complete all original contract work by 1/15/25

### REMAINING WORK (ADDED TO CONTRACT):

- **2500 Hamilton (RR) – Pending Resolution of Water Leak - TBD**