

**Two-Week Look-Ahead Schedule**

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 10/10/24

Time Period Covered: 10/11/24-10/25/24

---

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
10/11/24-10/25/24	4600 Erato	Restoration	Saw cut completed, removal to begin as early as 10/11/24 – <b>C&amp;M</b>
10/11/24-10/25/24	3200 Bloomingdale	Restoration	Pouring scheduled next week, sidewalks still need to be completed – <b>C&amp;M</b>
10/11/24-10/25/24	1300 S Telemachus	Restoration	Sidewalks need to be completed – <b>C&amp;M</b>
10/11/24-10/25/24	4600 Erato	Restoration	Removal scheduled next week, followed by forming – <b>C&amp;M</b>

**All digging/lining work has been completed on this contract**

**MH rehab on-going (C&M will get with inspector and proceed with laying out MH adjustments/rehabs)**

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**BLD TRACKING: 95% COMPLETE**