

**Two-Week Look-Ahead Schedule**

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 10/18/24

Time Period Covered: 10/18/24-11/1/24

---

**Planned Work Activities**

| Date             | Block Number and Street Name | Work to be Performed | Notes  |
|------------------|------------------------------|----------------------|--|
| 10/18/24-11/1/24 | 3200 Bloomingdale            | Restoration          | Pouring scheduled next week, sidewalks still need to be completed – <b>C&amp;M</b> |
| 10/18/24-11/1/24 | 1300 S Telemachus            | Restoration          | Sidewalks need to be completed – <b>C&amp;M</b>                                    |
| 10/18/24-11/1/24 | 4600 Erato                   | Restoration          | Removal on-going, forming next week – <b>C&amp;M</b>                               |
|                  |                              |                      |  |
|                  |                              |                      |  |
|                  |                              |                      |  |
|                  |                              |                      |  |
|                  |                              |                      |  |
|                  |                              |                      |  |
|                  |                              |                      |  |
|                  |                              |                      |  |
|                  |                              |                      |  |

All digging/lining work has been completed on this contract

MH rehab on-going (C&M will get with inspector and proceed with laying out MH adjustments/rehabs)

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

**BLD TRACKING: 95% COMPLETE**