

**Two-Week Look-Ahead Schedule**

**Contractor:** BLD Services LLC

**Project Name and Number:** #30253, Carrollton Basin No. 12

**Submitted By:** Korey Clement

**Submission Date:** 11/8/24

**Time Period Covered:** 11/8/24-11/22/24

---

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
11/8/24-11/22/24	4600 Erato	Restoration	Pouring – C&M

**MH rehab on-going (C&M will get with inspector and proceed with laying out MH adjustments/rehabs)**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 97% COMPLETE**