

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 12/13/24/24

Time Period Covered: 12/13/24-12/27/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/13/24-12/27/24	4600 Erato	Restoration	2 nd Half Pour, Site Cleanup – C&M
12/13/24-12/27/24	7200 Olive	Restoration	Sidewalk(s), Tie-In, Site Cleanup – C&M

MH rehab on-going (C&M will get with inspector and proceed with laying out MH adjustments/rehabs)

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

All original contract sewer work has been completed

Anticipated to complete all original contract work by 1/15/25

REMAINING WORK (ADDED TO CONTRACT):

- **2500 Hamilton (RR) – Pending Resolution of Water Leak - TBD**