

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 12/20/24

Time Period Covered: 12/20/24-1/3/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/20/24-1/3/25	4600 Erato	Restoration	2 <sup>nd</sup> Half Pour, Site Cleanup – C&M
12/20/24-1/3/25	7200 Olive	Restoration	Sidewalk(s), Tie-In, Site Cleanup – C&M

MH rehab on-going (C&M will get with inspector and proceed with laying out MH adjustments/rehabs)

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

All original contract sewer work has been completed

Anticipated to complete all original contract work by 1/15/25

### REMAINING WORK (ADDED TO CONTRACT):

- **2500 Hamilton (RR) – Pending Resolution of Water Leak - TBD**