

**Two-Week Look-Ahead Schedule**

**Contractor:** BLD Services LLC

**Project Name and Number:** #30253, Carrollton Basin No. 12

**Submitted By:** Korey Clement

**Submission Date:** 12/6/24/24

**Time Period Covered:** 12/6/24-12/20/24

---

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
12/6/24-12/20/24	4600 Erato	Restoration	Site Cleanup – C&M
12/6/24-12/20/24	7200 Olive	Restoration	Site Cleanup – C&M
12/6/24-12/20/24	3200 Bloomingdale	Restoration	Site Cleanup – C&M

**MH rehab on-going (C&M will get with inspector and proceed with laying out MH adjustments/rehabs)**

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 97% COMPLETE**