

**Two-Week Look-Ahead Schedule**

**Contractor:** BLD Services LLC

**Project Name and Number:** #30253, Carrollton Basin No. 12

**Submitted By:** Korey Clement

**Submission Date:** 2/14/25

**Time Period Covered:** 2/14/25-2/28/25

---

**Planned Work Activities**

Date	Block Number and Street Name	Work to be Performed	Notes
2/14/25-2/28/25	2500 Hamilton	Repairs Completed – POST CCTV, CIPP	Scheduled to Post CCTV week of 2/17/25, CIPP soon after approval to line – BLD

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

**All original contract sewer work has been completed**

**REMAINING WORK (ADDED TO CONTRACT):**

- **2500 Hamilton (RR Added Work) – CIPP**