

Two-Week Look-Ahead Schedule

Contractor: BLD Services LLC

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 2/21/25

Time Period Covered: 2/21/25-3/7/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/21/25-3/7/25	2500 Hamilton	Repairs Completed – POST CCTV, CIPP	Scheduled to Post CCTV week of 2/25/25, CIPP after approval to line – BLD

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

All original contract sewer work has been completed

REMAINING WORK (ADDED TO CONTRACT):

- **2500 Hamilton (RR Added Work) – CIPP**