

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Korey Clement

Submission Date: 1/31/25

Time Period Covered: 1/31/25-2/14/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/31/25-2/14/25	2500 Hamilton	PR, CIPP, Fix Water Leak	Begin Monday 2/3/25, Minimal traffic impacts – BLD

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

All original contract sewer work has been completed

REMAINING WORK (ADDED TO CONTRACT):

- **2500 Hamilton (RR Added Work) – Issued to construction crew to complete repairs**