

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Nicholas Dupaquier

Submission Date: 3/14/25

Time Period Covered: 3/14/25-3/28/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/14/25-3/28/25	2500 Hamilton	CIPP	Scheduled to CIPP ML in the next week – BLD

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

All original contract sewer work has been completed

Remaining manholes being lined starting 3/18/25

REMAINING WORK (ADDED TO CONTRACT):

- **2500 Hamilton – CIPP**