

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30253, Carrollton Basin No. 12

Submitted By: Nicholas Dupaquier

Submission Date: 3/21/25

Time Period Covered: 3/21/25-4/4/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
3/21/25-4/4/25	2500 Hamilton	LAT CIPP	ML CIPP complete. Scheduled to CIPP laterals 3/24/25 - BLD

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

**All original contract sewer work has been completed**

**Remaining manholes being lined starting 3/18/25**

### **REMAINING WORK (ADDED TO CONTRACT):**

- **2500 Hamilton – LATERAL CIPP**