

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 5/9/25

Time Period Covered: 5/9/25-5/23/25

Planned Work Activities

| Date | Block Number and Street Name | Work to be Performed | Notes |
|----------------|------------------------------|--|--|
| 5/9/25-5/23/25 | 3800 Vincennes | Restoration – on hold due to water leak in the area | Forming, Pouring Sidewalks & Driveways– C&M |
| 5/9/25-5/23/25 | 6200 Rocheblave | Restoration | Sidewalks, driveways, site cleanup – C&M |
| 5/9/25-5/23/25 | 3600 Calhoun | Restoration | Base, forming, pouring 2 nd Half – C&M |
| 5/9/25-5/23/25 | 3500 Calhoun | Restoration | Forming, Pouring Sidewalks & Driveways – C&M |
| 5/9/25-5/23/25 | 3400 Calhoun | Restoration (Water leak preventing efforts) | Removal added to scope, Removal, forming, pouring 2 nd Half – C&M |
| 5/9/25-5/23/25 | 3200 Calhoun | Restoration | Forming, Pouring 2 nd Half – C&M |
| 5/9/25-5/23/25 | 3300 Calhoun | Restoration | Base, Forming, Pouring 2 nd Half – C&M |
| 5/9/25-5/23/25 | 3600 Vincennes | Restoration | Pouring Sidewalks & Driveways – C&M |
| 5/9/25-5/23/25 | 3500 Vincennes | Restoration | Pouring Sidewalks & Driveways – C&M |
| 5/9/25-5/23/25 | 3400 Vincennes | Restoration (Water leak in sidewalk needs to be addressed) | Forming, Pouring Sidewalks & Driveways – C&M |

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK:

➤ Restoration

- Note: Currently working in half sections

➤ MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)

➤ Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.