

## **BLD Contract 30254**

### **Updates received 9.9.24**

**(~95% COMPLETE OF ORIGINAL CONTRACT)**

21" Dante St Segment moving forward – added to contract – Material ordered for installation – no schedule yet to complete work (material delivery will dictate installation)

Flush Valve Removal scheduled next 2 weeks – 2 Manholes (S Tonti / York St)

LAT CIPP – 3600 Calhoun, 6200 S Rocheblave – Scheduled next week 9/9-9/13

**ALL DIGGING REPAIRS ARE COMPLETE ON THIS CONTRACT**

**WATER LEAK(s): Miro St reported to SWBNO 8/2/24, 3308 S Miro St water leak reported, Fire hydrant by Frostop reported**

**Restoration On Going next 2 weeks**

**3600 Calhoun – Pouring pending weather**

**Hewes Segments – restoration underway**

**Vincennes Segments – Saw cut, restoration underway**