

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 1/17/25

Time Period Covered: 1/17/25-1/31/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/17/25-1/31/25	3800 Vincennes	Restoration	Sidewalks, Driveways- C&M
1/17/25-1/31/25	6200 Rocheblave	Restoration	Pouring – C&M
1/17/25-1/31/25	3500 Calhoun	Restoration	2 <sup>nd</sup> Half Concrete base, forming, pouring 1 <sup>st</sup> half – C&M
1/17/25-1/31/25	3400 Calhoun	Restoration	2 <sup>nd</sup> Half Concrete base, forming, pouring 1 <sup>st</sup> half – C&M
1/17/25-1/31/25	3300 Calhoun	Restoration	1 <sup>st</sup> half concrete base, forming, pouring – C&M
1/17/25-1/31/25	3600 Vincennes	Restoration	Sidewalks, Driveways – C&M
1/17/25-1/31/25	3500 Vincennes	Restoration	Sidewalks, Driveways – C&M

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

### REMAINING WORK:

- **Restoration**
  - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**