

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 11/15/24

Time Period Covered: 11/15/24-11/29/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/15/24-11/29/24	3800 Vincennes	Restoration	Excavation, Forming – C&M
11/15/24-11/29/24	3700 Vincennes	Restoration	Forming, Grading, Pouring – C&M
11/15/24-11/29/24	3500 Calhoun	Restoration	Removal, Forming, Grading, Pouring – C&M
11/15/24-11/29/24	3600 Vincennes	Restoration	Excavation, Forming, Pouring – C&M
11/15/24-11/29/24	3500 Vincennes	Restoration	Excavation, Forming, Pouring – C&M
11/15/24-11/29/24	Dante/Cohn → Dante/Green	21” CIPP + Bypass	Phase 1 of the 21” CIPP effort will begin 11/15, Scheduled to complete 11/29/24

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 95% COMPLETE**