

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 12/20/24

Time Period Covered: 12/20/24-1/3/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/20/24-1/3/25	3800 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/20/24-1/3/25	3700 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/20/24-1/3/25	3500 Calhoun	Restoration	Grading, Forming, Pouring – C&M
12/20/24-1/3/25	3400 Calhoun	Restoration	Removal – C&M
12/20/24-1/3/25	3300 Calhoun	Restoration	Removal – C&M
12/20/24-1/3/25	3600 Vincennes	Restoration	Grading, Forming, Pouring – C&M
12/20/24-1/3/25	3500 Vincennes	Restoration	Grading, Forming, Pouring – C&M

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

### REMAINING WORK:

- **Restoration**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**
- **Water leaks addressed by Cooper construction 12/17-12/20**
- **3600 leak still active (C&M will investigate Monday 12/23)**