

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 2/21/25

Time Period Covered: 2/21/25-3/7/25

---

### Planned Work Activities

| Date           | Block Number and Street Name | Work to be Performed | Notes  |
|----------------|------------------------------|----------------------|--|
| 2/21/25-3/7/25 | 3800 Vincennes               | Restoration          | Forming, Pouring Sidewalks & Driveways– C&M                                  |
| 2/21/25-3/7/25 | 6200 Rocheblave              | Restoration          | 2 <sup>nd</sup> half concrete base, forming, pouring – C&M                   |
| 2/21/25-3/7/25 | 3500 Calhoun                 | Restoration          | Forming, Pouring Sidewalks & Driveways – C&M                                 |
| 2/21/25-3/7/25 | 3400 Calhoun                 | Restoration          | Removal added to scope, Removal, forming, pouring 2 <sup>nd</sup> Half – C&M |
| 2/21/25-3/7/25 | 3200 Calhoun                 | Restoration          | Removal, Forming 1 <sup>st</sup> Half – C&M                                  |
| 2/21/25-3/7/25 | 3300 Calhoun                 | Restoration          | Base, Forming, Pouring 2 <sup>nd</sup> Half – C&M                            |
| 2/21/25-3/7/25 | 3600 Vincennes               | Restoration          | Forming, Pouring Sidewalks & Driveways – C&M                                 |
| 2/21/25-3/7/25 | 3500 Vincennes               | Restoration          | Forming, Pouring Sidewalks & Driveways – C&M                                 |

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

### REMAINING WORK:

- **Restoration**
  - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**