

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Korey Clement

Submission Date: 1/31/25

Time Period Covered: 1/31/25-2/14/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/31/25-2/14/25	3800 Vincennes	Restoration	Sidewalks, Driveways- C&M
1/31/25-2/14/25	6200 Rocheblave	Restoration	2 nd half concrete base, forming, pouring – C&M
1/31/25-2/14/25	3500 Calhoun	Restoration	Sidewalks / Driveways- C&M
1/31/25-2/14/25	3400 Calhoun	Restoration	Removal added to scope, Removal, forming, pouring 1 st Half – C&M
1/31/25-2/14/25	3300 Calhoun	Restoration	Base, Forming, Pouring 2 nd Half – C&M
1/31/25-2/14/25	3600 Vincennes	Restoration	Sidewalks, Driveways – C&M
1/31/25-2/14/25	3500 Vincennes	Restoration	Sidewalks, Driveways – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 98% COMPLETE

REMAINING WORK:

- **Restoration**
 - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**