

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 4/4/25

Time Period Covered: 4/4/25-4/18/25

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/4/25-4/18/25	3800 Vincennes	Restoration – on hold due to water leak in the area	Forming, Pouring Sidewalks & Driveways– C&M
4/4/25-4/18/25	6200 Rocheblave	Restoration	2 <sup>nd</sup> half concrete base, forming, pouring – C&M
4/4/25-4/18/25	3500 Calhoun	Restoration	Forming, Pouring Sidewalks & Driveways – C&M
4/4/25-4/18/25	3400 Calhoun	Restoration	Removal added to scope, Removal, forming, pouring 2 <sup>nd</sup> Half – C&M
4/4/25-4/18/25	3200 Calhoun	Restoration	Removal, Forming 1 <sup>st</sup> Half – C&M
4/4/25-4/18/25	3300 Calhoun	Restoration	Base, Forming, Pouring 2 <sup>nd</sup> Half – C&M
4/4/25-4/18/25	3600 Vincennes	Restoration	Forming, Pouring Sidewalks & Driveways – C&M
4/4/25-4/18/25	3500 Vincennes	Restoration	Forming, Pouring Sidewalks & Driveways – C&M

**No tree impacts anticipated in the next 2 weeks**

**BLD TRACKING: 98% COMPLETE**

### REMAINING WORK:

- **Restoration**
  - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**
- **Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.**