

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30254, Carrollton Basin No. 13

Submitted By: Nicholas Dupaquier

Submission Date: 8/22/25

Time Period Covered: 8/22/25-9/5/25

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
8/22/25-9/5/25	3200 Calhoun	Restoration	Added roadway restoration due to lead line replacements; saw cut, removal, forming – C&M
8/22/25-9/5/25	3300 Calhoun	Restoration	Forming/ pouring sidewalks and driveways – C&M
8/22/25-9/5/25	3400 Vincennes	Restoration	Form/ pour 2 nd half roadway, wearing – C&M
8/22/25-9/5/25	3500 Vincennes	Restoration	Forming brick sidewalk– C&M
8/22/25-9/5/25	Calhoun/ McKenna	Restoration	Site cleanup – C&M
8/22/25-9/5/25	6200/ 6300 York	Restoration	Removal/ forming, pouring, sidewalks and driveways – C&M
8/22/25-9/5/25	6300 Hewes	Restoration	Removal/ forming, pouring, sidewalks and driveways – C&M

No tree impacts anticipated in the next 2 weeks

BLD TRACKING: 99% COMPLETE

REMAINING WORK:

- **Restoration**
 - **Note: Currently working in half sections**
- **MH Rehab – After Restoration (MH Adjustment(s), Replace Frame and Cover)**
- **Multiple water leaks across Calhoun and Vincennes have held up progress over the last few months.**