

Wallace C Drennan Contract 30258

Received 9/16/24 – 9/30/24

Sewer Work

- 8300 Spruce
 - Work began 8/30
 - Anticipated completion date – 9/27
- Post Repair CCTV submitted for:
 - 2200 Dante
 - 2300 Dante
 - 2000 Cambronne

Lining

- 2300 Cambronne
- 8200 Neron

Restoration

- 8100 Panola
 - Form & Prep 9/16
 - Concrete Pour 9/18
- 8500 Spruce
 - Form & Prep 9/16
 - Concrete Pour 9/18
 - Removal & Base Course 9/25-9/26
- 8500 Sycamore
 - Form & Prep 9/20 – 9/25
- 8100 Spruce
 - Concrete Pour 9/18
 - Removal & Base Course 9/25
- 8500 Panola
 - Form & Prep 9/25-9/27
- 8300 Sycamore
 - Form & Prep 9/16-9/20
 - Concrete Pour 9/20
 - Removal & Base Course 9/27
- 2200-2300 Cambronne

- Removal & Base Course 9/16-9/24
 - Binder Pour 9/25-9/26
- 2300 Dublin
 - Removal & Base Course 9/16

ON GOING WORK

- **Post Repair CCTV**

CURRENT UNRESOLVED ISSUES

- **Water leak(s):** Sewer Collapse @ Dante/Cohn, estimated completion 9/27