

## Wallace C Drennan Contract 30257

Submitted 7.19.2024

### Sewer Work

- 8200 Green St (manhole to manhole)
  - Work begins 7/22 anticipated sewer finish 8/9
- 8300 Freret St (manhole to manhole)
  - Continuing to lay sewer main
    - Clay availability causing delays
- 1800 Hollygrove St (manhole to manhole)
  - Anticipate tying into sewer main 7/22
  - Sewer house connection tie-ins through 8/2

### Roadway Restoration

- 8100 Burthe St
  - Removal and preparation 7/22
- 1600 Dublin St
  - Removal and preparation 7/29