

Drennan Contract 30257

Update 1.27.25

Sewer Work

- 8800 Hickory
 - Anticipated start date 1/13
 - Anticipated completion date 2/7/25
- 1800 General Ogden (Two Sewer Mains)
 - Anticipated start date 1/26
 - Anticipated completion date 1/31/25

Restoration

- 1800 Hollygrove
 - Form & Prep 1/31
 - Concrete Pour 2/3
- 9000 Cohn
 - Form & Prep 1/30
 - Concrete Pour 2/3
- 8300 Freret
 - Removal 1/28-2/3
 - Form & Prep 2/6-2/7
- 8200 Freret
 - Removal 2/4-2/8
- 8200 Hickory
 - Form & Prep 1/28-1/29
 - Concrete Pour 2/3
- 8400 Jeannette
 - Fine Grade 1/29-1/31
 - Binder Pour 2/7
- 1400 Cambronne
 - Fine Grade 2/3-2/4
 - Binder 2/6