

Drennan Contract 30257

Update 1/6/25 – 1/17/25

Sewer Work

- 1800 Leonidas
 - Work begins 11/14/24
 - Anticipated completion date of 1/10/25
- 8700 Hickory
 - Anticipated start date 12/9
 - Anticipated completion date 1/10/25
- 1800 General Ogden (Two Sewer Mains)
 - Anticipated start date 11/26
 - Anticipated completion date 1/31/25

Restoration

- 1800 Hollygrove
 - Form & Prep 1/6-1/13
 - Concrete Pour 1/17
- 9000 Cohn
 - Form & Prep 1/6-1/13
 - Concrete Pour 1/17
- 8300 Freret
 - Form & Prep 1/6-1/10
 - Concrete Pour 1/13
 - Removal 1/16-1/17
- 8200 Freret
 - Form & Prep 1/6-1/10
 - Concrete Pour 1/13
- 8200 Hickory
 - Form & Prep 1/10-1/16
- 8400 Jeannette
 - Form & Prep 1/6
- 1400 Cambronne
 - Form & Prep 1/6