

Wallace C Drennan Contract 30257

Update 10/7/24 – 10/18/24

Sewer Work

- 8400 Jeannette
 - Work begins 9/30/24
 - Anticipated completion date of 10/18/24
- 8200 Freret (MH-MH)
 - Work begins 9/30/24
 - Anticipated completion date of 10/18/24
- 1800 Leonidas
 - Work begins 9/27/24
 - Anticipated completion date of 10/18/24

Restoration

- 8200 Green
 - Fine Grade 10/7-10/8
 - Binder Pour 10/9
- 8100 Burthe
 - Concrete Pour (Ramps) 10/8
 - Mill 10/14
 - Wearing 10/15
- 1600 Dublin
 - Binder Pour 10/7-10/8
- 1800 Hollygrove
 - Removal 10/9-10/15
- 9000 Cohn
 - Removal 10/16-10/18
- 8500 Hickory
 - Curb & Gutter Bottom RFI