

Wallace C Drennan Contract 30257

Update for 11/11/24 – 11/22/24

Sewer Work

- 8200 Birch
 - Work begins 10/28/24
 - Anticipated completion date of 11/15
- 8300 Hickory
 - Perform point repair outside of manhole to allow full CCTV
 - Anticipate start date of 10/23
 - Down Stream Manhole Repair completed 10/24
 - CCTV submitted for review 10/25
 - Anticipated start date 11/4
- 8100 Maple
 - Anticipated start date 11/4
 - Anticipated completion date 11/15
- 8700 Jeannette
 - Anticipated start date 11/4
 - Anticipated completion date 11/22
- 1000 Dublin
 - Anticipated start date 11/4
 - Anticipated completion date 11/22

Restoration

- 1600 Dublin
 - Wearing 11/11-11/12
- 8200 Green
 - Wearing 11/11-11/12
- 8300 Freret
 - Fine Grade 11/11-11/13
 - Form & Prep 11/19-11/22
- 8200 Freret
 - Fine Grade 11/14-11/19
- 8200 Hickory
 - Removal 11/11-11/15
 - Fine Grade 11/20-11/22
- 8400 Jeannette

- Removal 11/18-11/21
- 1400 Cambronne
 - Removal 11/22