

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Jul 21, '24					Jul 28, '24					Aug 4, '24					Aug 11, '24					Aug 18, '24								
							S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
1		30233 Carrollton Basin No. 4																																	
2																																			
3		Two Week Look Ahead	10 days	Mon 7/29/24	Fri 8/9/24																														
4																																			
5		Sewer Rehabilitation																																	
6																																			
7		2800 Eagle St	10 days	Mon 7/29/24	Fri 8/9/24																														
8		Sewer Main Installation	10 days	Mon 7/29/24	Fri 8/9/24																														
9																																			
10		Roadway Restoration																																	
11																																			
12		7400 Maple	4 days	Mon 7/29/24	Thu 8/1/24																														
13		Bayou Tree	1 day	Wed 7/31/24	Wed 7/31/24																														
14		S/W	1 day	Thu 8/1/24	Thu 8/1/24																														
15																																			
16		CIPP																																	
17																																			
18		3600 Octavia	1 day	Wed 7/31/24	Wed 7/31/24																														
19		Brush Reinstatements	1 day	Wed 7/31/24	Wed 7/31/24																														
20																																			
21		3500 Octavia	1 day	Wed 7/31/24	Wed 7/31/24																														
22		Fix Wrinkle in CIPP	1 day	Wed 7/31/24	Wed 7/31/24																														
23																																			
24		7200 S Claiborne	1 day	Fri 8/2/24	Fri 8/2/24																														
25		Post CCTV	1 day	Fri 8/2/24	Fri 8/2/24																														
26																																			
27		1100 S Claiborne	1 day	Fri 8/2/24	Fri 8/2/24																														
28		Post CCTV	1 day	Fri 8/2/24	Fri 8/2/24																														
29																																			
30		300 Audubon	1 day	Mon 8/5/24	Mon 8/5/24																														
31		CIPP	1 day	Mon 8/5/24	Mon 8/5/24																														
32																																			
33		400 Audubon	1 day	Tue 8/6/24	Tue 8/6/24																														
34		CIPP	1 day	Tue 8/6/24	Tue 8/6/24																														
35																																			
36		3800 Octavia	1 day	Wed 8/7/24	Wed 8/7/24																														
37		CIPP	1 day	Wed 8/7/24	Wed 8/7/24																														
38																																			

Project: 30233 Two Week Look Date: Fri 7/26/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			