

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30259 Carrollton Basin No. 18**

**Submitted By: Gregory Plaisance**

**Submission Date: 2/14/2025**

**Time Period Covered: 2/17/2025-2/28/2025**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
2/17/2025-2/21/2025	900 Broadway	24" Sewer Main	HRC
2/17/2025-2/18/2025	9100 Palmetto	8" Sewer Main	HRC
2/18/2025-2/20/2025	1000-1200 Broadway	Wearing Course	HRC
2/19/2025-2/21/2025	9100 Palmetto	SHCs	HRC
2/20/2025	600 Broadway	Post CCTV	Premium Environmental
2/21/2025	700 Broadway	Post CCTV	Premium Environmental
2/24/2025	9100 Palmetto	Temporary Asphalt	HRC
2/24/2025-2/28/2025	900 Broadway	SHCs	HRC
2/25/2025-3/4/2025	8500 Palmetto	8" Sewer Main	HRC