

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Jul 21, '24							Jul 28, '24							Aug 4, '24			
							S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	
77		Pre CCTV	1 day	Thu 8/8/24	Thu 8/8/24																			
78																								
79		1100 Broadway	19 days	Mon 8/12/24	Thu 9/5/24																			
80		Mainline Point Repairs	8 days	Mon 8/12/24	Wed 8/21/24																			
81		Post CCTV	1 day	Thu 8/22/24	Thu 8/22/24	80																		
82		Roadway Restoration	5 days	Fri 8/23/24	Thu 8/29/24	81																		
83																								
84		1200 Broadway	14 days	Mon 8/12/24	Thu 8/29/24																			
85		Mainline Point Repairs	8 days	Mon 8/12/24	Wed 8/21/24																			
86		Post CCTV	1 day	Thu 8/22/24	Thu 8/22/24	85																		
87		Roadway Restoration	5 days	Fri 8/23/24	Thu 8/29/24	86																		
88																								
89		9100 Dixon	10 days	Mon 8/5/24	Fri 8/16/24																			
90		Mainline and Service Point Repairs	10 days	Mon 8/5/24	Fri 8/16/24																			
91																								
92		30260 Carrollton Basin No. 19																						
93																								
94		Two Week Look Ahead	10 days	Mon 8/5/24	Fri 8/16/24																			
95																								
96		1900 Eagle St	10 days	Mon 8/5/24	Fri 8/16/24																			
97		Excavation of Pits	3 days	Mon 8/5/24	Wed 8/7/24																			
98		Jack and Bore	1 day	Thu 8/8/24	Thu 8/8/24	97																		
99		Build SMHs	6 days	Fri 8/9/24	Fri 8/16/24	98																		
100		Sewer Main Installation	6 days	Fri 8/9/24	Fri 8/16/24	98																		
101		6" Sewer Main Installation	6 days	Fri 8/9/24	Fri 8/16/24	98																		
102																								
103		30261 Carrollton Basin No. 20	17 days	Mon 8/5/24	Tue 8/27/24																			
104																								
105		Two Week Look Ahead	10 days	Mon 8/5/24	Fri 8/16/24																			
106																								
107		CCTV	12 days	Mon 8/12/24	Tue 8/27/24																			
108																								
109		8700 Olive St	12 days	Mon 8/12/24	Tue 8/27/24																			
110		Pre CCTV	1 day	Mon 8/12/24	Mon 8/12/24																			
111		Lateral Launch	1 day	Tue 8/27/24	Tue 8/27/24	114																		
112		1400 Dante St	10 days	Tue 8/13/24	Mon 8/26/24																			
113		Pre CCTV	1 day	Tue 8/13/24	Tue 8/13/24	110																		

Project: 30256 Two Week Look Ahead Date: Fri 8/2/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			