

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	24							Aug 18, '24							Aug 25, '24				
								M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T			
1		30260 Carrollton Basin No. 19																								
2																										
3		Two Week Look Ahead	10 days	Mon 8/19/24	Fri 8/30/24																					
4																										
5		1900 Eagle St	28 days	Mon 8/19/24	Wed 9/25/24																					
6		Excavate Boring Pits	4 days	Mon 8/19/24	Thu 8/22/24																					
7		Jack and Bore	2 days	Tue 8/27/24	Wed 8/28/24	15																				
8		Build SMHs	3 days	Thu 8/29/24	Mon 9/2/24	7																				
9		Cart Delivery	5 days	Tue 9/3/24	Mon 9/9/24	18																				
10		Install 8" Sewer Main	6 days	Tue 9/10/24	Tue 9/17/24	9																				
11		Install 6" Sewer Main	2 days	Fri 9/6/24	Mon 9/9/24	9																				
12		Tie in SHCs	2 days	Tue 9/10/24	Wed 9/11/24	11																				
13		Roadway Restoration	10 days	Thu 9/12/24	Wed 9/25/24	12																				
14		Cohn & Eagle St	20 days	Fri 8/23/24	Thu 9/19/24																					
15		Excavate Boring Pits	2 days	Fri 8/23/24	Mon 8/26/24	6																				
16		Jack and Bore	2 days	Tue 8/27/24	Wed 8/28/24	15																				
17		Install 8" Sewer Main	1 day	Thu 8/29/24	Thu 8/29/24	16																				
18		Build SMHs	2 days	Fri 8/30/24	Mon 9/2/24	17																				
19		Cart Delivery	5 days	Tue 9/3/24	Mon 9/9/24	18																				
20		Roadway Restoration	10 days	Fri 9/6/24	Thu 9/19/24	19																				

Project: 30260 Two Week Look
Date: Fri 8/16/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			