

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 1/20/2025

Time Period Covered: 1/20/2025-1/31/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/20/2025-1/22/2025	No Work	No Work	No Work
1/23/2025-1/24/2025	1500 Eagle	DMH & SMH	HRC
1/23/2025-1/31/2025	1500 Eagle	6" Sewer Main	EFT
1/24/2025-1/27/2025	SWB	Lime Cart Deliveries	SWB
1/27/2025-1/30/2025	1400 Eagle	Excavate and Shore Boring Pits	HRC
1/31/2025	1400 Eagle	16" Casing & 8" Sewer Installation	David Loque & HRC