

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30260 Carrollton Basin No. 19**

**Submitted By: Gregory Plaisance**

**Submission Date: 1/27/2025**

**Time Period Covered: 1/27/2025-2/7/2025**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
1/27/2025-1/28/2025	1500 Eagle	SMHs & Pull Sheeting/Backfill	HRC
1/27/2025-2/7/2025	1500 Eagle	6" Sewer Main	EFT
1/29/2025	SWB	Lime Cart Deliveries	SWB
1/29/2025-2/3/2025	1400 Eagle	Excavated and Shore Bore Pits	HRC
2/4/2025	1400 Eagle	16" Casing Bore and Installation	David Loque & HRC
2/5/2025-2/7/2025	1400 Eagle	SMHs	HRC