

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30260 Carrollton Basin No. 19

Submitted By: Gregory Plaisance

Submission Date: 4/14/2025

Time Period Covered: 4/14/2025-4/25/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
4/14/2025	1900 Eagle	Water Valve Leak Exploratory	HRC
4/15/2025-4/18/2025	1900 Eagle	Excavate and Shore Pits	HRC
4/21/2025	1900 Eagle	16" Casing Bore and Installation	David Loque & HRC
4/21/2025-4/25/2025	1700 Eagle	8" Sewer PRs	EFT
4/22/2025-4/25/2025	1900 Eagle	8" Sewer Main and SMHs	HRC
4/22/2025	1900 Eagle	6" Post CCTV	Premium Environmental
4/23/2025	1800 Eagle	6" Post CCTV	Premium Environmental
4/24/2025	1700 Eagle	6" Post CCTV	Premium Environmental
4/25/2025	1600 Eagle	6" Post CCTV	Premium Environmental