

## Two-Week Look-Ahead Schedule

**Contractor: Hard Rock Construction**

**Project Name and Number: 30260 Carrollton Basin No. 19**

**Submitted By: Gregory Plaisance**

**Submission Date: 5/2/2025**

**Time Period Covered: 5/5/2025-5/16/2025**

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
5/5/2025	1900 Eagle	21" Drain PR	HRC
5/6/2025	1700 Eagle	8" SPR w/ SHC	HRC
5/9/2025	1300 Eagle	Launch Laterals	Premium Environmental
5/12/2025	1900 Eagle	Post CCTV & Mandrel	Premium Environmental
5/12/2025-5/14/2025	1300 Eagle	6" Sewer Main	EFT
5/12/2025-5/14/2025	1500 Eagle	8" SPRs w/ SHCs	HRC
5/13/2025	1800 Eagle	8" & 6" Post CCTV	Premium Environmental
5/14/2025	1700 Eagle	8" & 6" Post CCTV	Premium Environmental
5/15/2025-5/16/2025	1400 Eagle	8" SPR w/ SHC	HRC
5/15/2025	1600 Eagle	Post CCTV & Mandrel	Premium Environmental
5/16/2025	1500 Eagle	8" & 6" Post CCTV	Premium Environmental