

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 10/18/24

Time Period Covered: 10/18/24-11/1/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/18/24– 10/23/24	3500 Leonidas	SR 54/60, PR10-22, PR 105-117, PR 140-164	This work will be ~5 working days – Cooper Construction has mobilized to site and work has started.
10/21/24	3300 Joliet St CIPP	ML CIPP Scheduled	Work should take 4-6HRS w/minimal impacts to traffic - BLD
10/24/24- 10/230/24	3400 Eagle St	SR 44, SR 132’, SR 189’, SR 224’, SR 154’, PR 100-113’	Construction will begin following 3500 Leonidas repair – Cooper Construction
TBD	9400 Oleander St CIPP	Active water leak preventing CIPP work	TBD - BLD
TBD	3600 Dante St. CIPP	Approved for CIPP	Material has to be ordered given the pipe diameter; this segment won’t get lined for ~1-2weeks - BLD
10/18/24- 11/1/24	2800 Monticello	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/18/24- 11/1/24	9400 Oleander	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/18/24- 11/1/24	3700 Livingston	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
10/18/24- 11/1/24	8300 Colapissa	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work On-Going across the Basin.

BLD TRACKING: 68% COMPLETE