

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30229, Carrollton Basin No. 1

Submitted By: Korey Clement

Submission Date: 11/22/24

Time Period Covered: 11/22/24-12/6/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/22/24-12/6/24	4600 Pontchartrain	ML CIPP	No impacts to traffic, schedule TBD- BLD
11/22/24-12/6/24	3000 Monroe	ML CIPP – Pending Post Repair CCTV	No impacts to traffic, schedule TBD – BLD
TBD	9400 Oleander St CIPP	Active water leak preventing CIPP work	TBD - BLD
TBD	3600 Dante St	Active water leak preventing CIPP work	TBD-BLD
11/22/24-12/6/24	3600 Dante St. CIPP	Approved for CIPP	Material must be ordered given the pipe diameter; Potential to line by 11/22/24 - BLD
11/22/24-12/6/24	2800 Monticello	Restoration	Removal, Forming and Restoration Efforts expected to be on-going – C&M
11/22/24-12/6/24	9400 Oleander	Restoration	Restoration Efforts expected to be on-going – C&M
11/22/24-12/6/24	3700 Livingston	Restoration	Restoration Efforts expected to be on-going – C&M
11/22/24-12/6/24	8300 Colapissa	Restoration	Restoration Efforts expected to be on-going – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each workday; repairs are scheduled to take ~1day each.

Restoration Work On-Going across the Basin.

BLD TRACKING: 78% COMPLETE