

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Korey Clement

Submission Date: 10/10/24

Time Period Covered: 10/11/24-10/25/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/15/24	7300 Freret St	PR 60-72	~1 day to complete – Cooper Construction (scheduled to begin Tuesday)
10/14/24	700 Pine St	PR 55-67, PR 187-199, PR 218-230	~3 days to complete – Cooper Construction (scheduled to complete Monday)
10/16/24	7300 Freret St	Post Repair CCTV	~2 hrs to complete – Minimal Impact to traffic
10/16/24	700 Pine St	Post Repair CCTV	~2 hrs to complete – Minimal Impact to traffic
TBD	7300 Freret St CIPP	Pending Post Repair CCTV	Work may get scheduled as early as 10/18/24 - BLD
TBD	700 Pine St CIPP	Pending Post Repair CCTV	Work may get scheduled as early as 10/18/24 - BLD
10/11 – 10/25	-	Restoration (Laid out 2000 Pine) – No work has begun for 2300, 1700 Pine yet	Issued Restoration to C&M for Full Line Replacements (2300 Pine, 1700 Pine) and 2000 Pine
10/11 – 10/25	2000 Pine	Restoration	Saw cutting scheduled to begin by 10/16/24, followed by excavation and forming

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 60% COMPLETE