

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30230, Carrollton Basin No. 2

Submitted By: Korey Clement

Submission Date: 12/13/24/24

Time Period Covered: 12/13/24-12/27/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
12/13/24-12/27/24	7200 Green	LAT CIPP	No impacts to traffic, schedule TBD – BLD
12/13/24-12/27/24	7200 Birch	LAT CIPP	Traffic impacts in area during work hours - BLD
12/13/24-12/27/24	7100 Green	Restoration	Pouring, site cleanup – C&M
12/13/24-12/27/24	2300 Pine	Restoration	Pouring, site cleanup – C&M
12/13/24-12/27/24	2000 Pine	Restoration	Pouring, site cleanup – C&M
12/13/24-12/27/24	1700 Pine	Restoration	Pouring, site cleanup – C&M
12/13/24-12/27/24	1000 Pine St	PR 320-DSMH	On Hold due to valve box conflict (20" WL) – SWBNO/Stantec/BLD discussing options
12/16/24-12/20/24	7200 Spruce St	PR 0-12, PR 194-206	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction
12/20/24-12/27/24	7200 Maple St	SR 60, SR 115	Work will be ~1 day for each repair location. The road will be open at the close of each day. – Cooper Construction
Week of 12/30/24 (Tentative)	700 Audubon	ML CIPP	Minimal traffic impact during CIPP ML install (~4hrs) – BLD

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1 day each.

MH rehab on-going

BLD TRACKING: 67% COMPLETE