

Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30232, Carrollton Basin No. 3

Submitted By: Korey Clement

Submission Date: 10/18/24

Time Period Covered: 10/18/24-11/1/24

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/18/24-10/24/24	300 Broadway St	SR 83, SR 263, PR 36-48, PR 137-149, PR 164-176, PR 195-207, PR 227-239, PR 287-299 – Block #2 of 300 Broadway	Work will be going on all week in the 300 Broadway segment - BLD
10/25/24	300 Broadway CIPP	ML CIPP (pending STANTEC approval) – block #1 of 300 Broadway	Work may get scheduled as early as 10/23/24 - BLD
10/24/24	7000 Constance St	ML CIPP	Work may get scheduled as early as 10/24/24 - BLD
10/24/24	400 Broadway CIPP	ML CIPP	Work may get scheduled as early as 10/24/24 - BLD
10/18/24-11/1/24	200 Audubon	Restoration	Formed 10/10/24 – C&M
10/18/24-11/1/24	7300 Garfield	Restoration	Ready for milling – C&M
10/18/24-11/1/24	400 Walnut	Restoration	Forming on going – C&M
10/18/24-11/1/24	500 Walnut	Restoration	Forming on going – C&M
10/18/24-11/1/24	7000 Benajmin	Restoration	Ready for milling – C&M

No tree impacts anticipated in the next 2 weeks

Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.

MH rehab on-going

BLD TRACKING: 65% COMPLETE