

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 10/18/24

Time Period Covered: 10/18/24-11/1/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/24/24-11/1/24	<b>1000 Leonidas</b>	SR 107, 170, 230, 254	Scheduled to begin after other repairs - <b>BLD</b>
11/1/24	<b>1000 Leonidas</b>	Post Repair CCTV	~2 hrs to complete – Minimal Impact to traffic - <b>BLD</b>
10/18/24-11/1/24	400 Burdette St	Full Line Replacement	Scheduled to begin next week dependent on close out of on going repairs - <b>BLD</b>
10/18/24-10/23/24	1400 Monticello	PR 0-12, PR 162-174, SR 240, PR 290-302 (Re-CCTV segment to determine if additional repairs are needed)	Crew has mobilized to site and repairs are on going - <b>BLD</b>

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 42% COMPLETE**