

## Two-Week Look-Ahead Schedule

Contractor: **BLD Services LLC**

Project Name and Number: #30235, Carrollton Basin No. 5

Submitted By: Korey Clement

Submission Date: 11/8/24

Time Period Covered: 11/8/24-11/22/24

---

### Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
11/8/24-11/22/24	1400 Monticello	CIPP – Pending scope for the service @240’	Repairs completed, CIPP pending input from Stantec – BLD
11/8/24-11/22/24	Monticello Segment (5-20B)	CIPP – Pending scope from Stantec, RFI submitted down scope FLR	TBD - BLD
11/8/24-11/22/24	7900 Hampson	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/8/24-11/22/24	700 Short	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/8/24-11/22/24	800 S Carrollton	LAT CIPP	No impacts to traffic, schedule TBD – BLD
11/8/24-11/22/24	1500 Leonidas	Restoration	SWBNO Leak Remediation On-Going – Restoration efforts on hold until SWBNO completes work – C&M
11/8/24-11/22/24	8700 Willow	Restoration	Excavation set to begin – C&M
11/8/24-11/15/24	400 Burdette	Full Line Replacement	Service Replacement 11/8-11/15 - BLD

**No tree impacts anticipated in the next 2 weeks**

**Full road closures are not anticipated, and roads traffic will resume uninterrupted at the conclusion of each work day; repairs are scheduled to take ~1day each.**

**MH rehab on-going**

**BLD TRACKING: 50% COMPLETE**